



Allianz Global Corporate & Specialty SE

SPRINKLER WATERFLOW ALARM TEST FORM



Facility Name and Location	Date	Inspector

Instructions to the Inspector

Fill out form while conducting semi-annual tests. Send completed form to your supervisor for any necessary action, document corrective action taken and file checklist for review by Allianz Risk Consulting.

Sprinkler Waterflow Alarm Testing

Notify alarm monitoring company and facility personnel that fire alarm system is being tested. Test each waterflow switch by opening the inspector's test connection. The waterflow alarm should be received within 90 seconds of opening the valve. Confirm receipt of each waterflow alarm at the local panel and at the alarm monitoring company. **RETURN FIRE ALARM SYSTEM TO SERVICE UPON COMPLETION OF TESTING.**

No.	Riser Location	Area/System Controlled	Alarm Received within 90 seconds?
1.			
2.			
3.			
4.			
5.			
6.			
7.			
8.			
9.			
10.			
11.			
12.			
13.			
14.			
15.			
16.			
17.			
18.			
19.			
20.			

Problem areas & corrective action:

